

APPENDIX C-2

PIPING SECONDARY CONTAINMENT INTEGRITY TESTING

Facility Name:	Owner:	
Address:	Address:	
City, State, Zip Code:	City, State, Zip Code:	
Facility I.D. #:	Phone #:	
Testing Company:	Phone #:	Date:

This procedure is to test the integrity of the interstitial space of double-walled piping. See PEI/RP1200, Section 5 for the test procedure.

Tank Number						
Piping Run						
Piping Material						
Product Stored						
Test Start Time						
Initial Test Pressure, psig (Test procedure specifies 5 psig.)						
Test End Time						
Final Test Pressure, psig						
Pressure Change (No reduction in pressure allowed for pass.)						
Test Results	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail

Comments:

Tester's Name _____ Tester's Signature _____