

APPENDIX C-5

**UST OVERFILL EQUIPMENT INSPECTION
AUTOMATIC SHUTOFF DEVICE AND BALL FLOAT VALVE**

Facility Name:	Owner:	
Address:	Address:	
City, State, Zip Code:	City, State, Zip Code:	
Facility I.D. #:	Phone #:	
Testing Company:	Phone #:	Date:

This data sheet is for inspecting automatic shutoff devices and ball float valves. See PEI/RP1200 Section 7 for inspection procedures.

Product Grade						
Tank Number						
Tank Volume, gallons						
Tank Diameter, inches						
Overfill Prevention Device Brand						
Type	<input type="checkbox"/> Automatic Shutoff Device <input type="checkbox"/> Ball Float Valve	<input type="checkbox"/> Automatic Shutoff Device <input type="checkbox"/> Ball Float Valve	<input type="checkbox"/> Automatic Shutoff Device <input type="checkbox"/> Ball Float Valve	<input type="checkbox"/> Automatic Shutoff Device <input type="checkbox"/> Ball Float Valve	<input type="checkbox"/> Automatic Shutoff Device <input type="checkbox"/> Ball Float Valve	<input type="checkbox"/> Automatic Shutoff Device <input type="checkbox"/> Ball Float Valve

AUTOMATIC SHUTOFF DEVICE INSPECTION

1. Drop tube removed from tank?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
2. Drop tube and float mechanisms free of debris?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
3. Float moves freely without binding and poppet moves into flow path?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
4. Bypass valve in the drop tube open and free of blockage (if present)?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Not Present	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Not Present	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Not Present	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Not Present	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Not Present	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Not Present
5. Flapper adjusted to shut off flow at 95% capacity?*	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No

A "No" to any item in Lines 1-5 indicates a test failure.

BALL FLOAT VALVE INSPECTION**

1. Tank top fittings vapor-tight and leak-free?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
2. Ball float cage free of debris?		<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
3. Ball free of holes and cracks and moves freely in cage?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
4. Vent hole in pipe open and near top of tank?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
5. Ball float pipe proper length to restrict flow at 90% capacity?***	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No

A "No" to any item in Lines 1-5 indicates a test failure.

Test Results	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail
---------------------	---	---	---	---	---	---

Comments:

* Use manufacturer's suggested procedure for determining if automatic shutoff device will shut off flow at 95% capacity.

** If a ball float is found to fail the inspection, another method of overfill must be used.

*** Use manufacturer's suggested procedure for determining if flow restriction device will restrict flow at 90% capacity.

Tester's Name (print) _____ Tester's Signature _____